|                                 | ECIP Heating Sys                                      | tem Repair/Replacement Inspection Sheet  |  |
|---------------------------------|---|--|--|
| AFN #:                          |   | Heating Systems Installation Checklist (Stick-Built Home)  |  |
| Name:                           |   | Furnace installed at least 3/4" off floor and all holes inside the cabinet must be   |  |
| Address                         | :   | plugged with gromments   |  |
| City, Zip:                      |   | Furnace installed on blocks or plastic pad   |  |
| Phone #: Housing Type:          |   | Return air drop off floor with same specs as furnace   |  |
| County: Ownership:              |   | Filter rack outside cabinet and with a cover   |  |
|                                 |   | Condensate line terminates to a drain or drain line or according to code   |  |
| <u>Final</u>                    | Cabon Monoxide  | Condensate line 3/4" line (unless using condensate pump)   |  |
|                                 | Heating System (ensure doesn't exceed 100 ppm)        | Condensate pump installed at same level as furnace   |  |
|                                 | 2   | Drain line from condensate pump is 3/8" line (no copper can be used)   |  |
| <u>Final</u>                    | Documentation   | Condensate cord must have original plug  |  |
| _                               | Manufacturer's Warranty Information (given to client) | Condensate line not a trip hazard for client   |  |
|                                 | Clear Maintenance Instructions (given to client)      | Must be a single outlet receptacle for condensate pump   |  |
|                                 | Furnace Specifications (given to client)              | Thermostats working properly   |  |
|                                 | Who to Contact with Warranty Issues (given to client) | Thermostats wired for "fan only", if possible  |  |
|                                 | Photo of Repair/New Unit in File                      | Old mercury style thermostat replaced and disposed of properly   |  |
| Make:                           | Heating System Replacement                            | Wiring from ceiling down to appliance secured at the top and bottom and in rigid or flexible metal conduit or non-metallic (gray) electrical PVC                   |  |
| Model:                          |   | Furnace is on dedicated electrical circuit, if applicable  |  |
| Serial #:                       |   | Furnace must have a fused switch on the appliance or within 24"  |  |
| Heating Type:                   |   | Drip leg (sediment trap) installed to code   |  |
| Fuel Type:                      |   | Fuel lines coming down from ceiling into appliance must be hard pipe (not CSST)  |  |
| Input Rating (Units/kBtu/hr):   |   | and secured, when applicable   |  |
| Output Capacity (kBtu/hr):      |   | Combustion and exhaust terminate outside (not under decks, in crawlspaces, or  |  |
| Steady State (%):               |   | attics)  |  |
| Vent Diameter (2" or 3"): Flow: |   | Flexible brass fuel line replaced  |  |
| Location:                       |   | Flexible connector manufactured before 1973 replaced   |  |
| Venting Installed:              |   | Older style shut-off valve replaced  |  |
| Temp Rise Range:                |   | All radiators working correctly  |  |
| Filter Size:                    |   | Gas lines disturbed during repair/replacement checked for leaks  |  |
|                                 | Post-Temperature Rise                                 |  |  |
|                                 | Supply Return Difference                              |  |  |
|                                 | Post-Static Pressure                                  | Heating System Installation Checklist (Manufactured Home)  |  |
| Before Filter After A-Coil      |   | Furnace installed must be for manufactured homes and sealed combustion   |  |
|                                 |   | Condensate line must terminate to a drain line and not through the bottom of the   |  |
|                                 | Inspection  | home or to the outside   |  |
|                                 |   | Thermostats working properly   |  |
|                                 |   | Old mercury style thermostat replaced and disposed of properly   |  |
| Inspector Name                  |   | Repair or replace any unsafe power supply  |  |
|                                 |   | Flexible gas line connector or hard gas pipe may be used to go through wall of furnace cabinet (if flex line is used to go through wall or floor, a rubber grommet |  |
|                                 | Inspector Signature                                   | must be installed around gas line to protect it)   |  |
|                                 |   | Collar installed and sealed where venting exits through ceiling  Gas lines disturbed during repair/replacement checked for leaks                                   |  |
|                                 | Inspection Date                                       | das intes disturbed during repair/replacement checked for leaks  |  |
|                                 | Inspection Bate                                       |  |  |
|                                 | Work December of the No.                              |  |  |
|                                 | Work Passed Inspection (Y or N)                       |  |  |
| Inspector Comments              |   |  |  |
|                                 |   |  |  |
|                                 |   |  |  |
|                                 |   |  |  |
|                                 |   |  |  |
|                                 |   |  |  |