


NEW OPPORTUNITIES, INC. WEATHERIZATION CHANGE ORDER WORKSHEET
(Effective April 1, 2013 to March 31, 2014)

Client Information:



Contractor Instructions: Fill in the amount of material that needs to be added or subtracted in the correct work item/sequence number row. Amount for additional material goes in column "D". Amounts for less material goes in column "E". To Calculate the material cost (column "G") take column "B" X column "D" or "E". To complete column "H" take the labor rate times your add'l/sub. quantity. Items that are not listed on change order sheet go under the "Materials Not Included Above" header. You need to provide a receipt for those items listed. After everything is complete, sign and date sheet. Calculations are subject to calculations in WAMs.

Contractor Note: Additional charges must be itemized by sequence number, a detailed description of usage, and cost of M&L before and after change. Failure to specify may result in forfeit of request.

INSULATION:

A SEQ. NO.	B Mat'l Rate	C WORK ITEM	D Unit Measure	E QTY. Mat'l	F Reason for Change	G Mat'l \$	H OFFICE USE ONLY	
							Labor	Total
2110	0.48	Attic Insulation (cellulose)	per lb.					
2150	0.58	Attic Fiberglass Insulation R19 (6"x16")	per sq. ft.					
2505	0.48	Floored Attic Insulation (cellulose)	per lb.					
2610	0.48	Ceiling Slants Insulation-Facia (cellulose)	per lb.					
2750	0.58	Ceiling Slants R19 Fiberglass Attic Insul. (6"x16")	per sq. ft.					
2710	0.48	Ceiling Slants Insulation-Attic (cellulose) <i>54 + 88 = 142</i>	per lb.	<i>88</i>	<i>needed more</i>	<i>42.24</i>	<i>71.28</i>	<i>113.52</i>
2810	0.48	Sidewall Insulation (cellulose)	per lb.					
2910	0.42	Sidewall R13 Fiberglass Insul. (3 1/2"x16")	per sq. ft.					
4010	0.42	Kneewall R13 Fiberglass Insul. (3 1/2"x16")	per sq. ft.					
4110	0.48	Kneewall Insulation (cellulose)	per lb.					
5110	0.39	Kneewall R13 Fiberglass Attic Insul. (3 1/2"x23")	per sq. ft.					
5210	0.58	Bandjoist R19 Fiberglass Ins.-Unfaced (6"x16") <i>45 - 25 = 20</i>	per sq. ft.	<i><25></i>	<i>didn't need</i>	<i><-14.50></i>	<i><-24.25></i>	<i><38.75></i>
5310	0.39	Crawlspace R13 Fiberglass Attic Ins. (3 1/2"x23")	per sq. ft.					
5351	0.48	Floorjoist Insul.-bsmt/crawlspc (cellulose)	per lb.					
5355	0.48	Floorjoist Fiberglass Ins.-bsmt/crawlspc (6"x23")	per sq. ft.					
5400	<i>0.97</i> <i>.89</i>	Duct Insulation (exhaust fans) <i>20 - 10 = 10</i>	per ft.	<i><10></i>	<i>didn't need</i>	<i><-8.90></i>	<i><-9.70></i>	<i><-18.16></i>
5401	0.97	Duct Insulation (heating system ducts)	per ft.					
3170	0.32	By-Pass Blocks (no sealant)	per 64 sq. In block					
5360	0.07	Vapor Barrier (6 mil plastic) <i>600 + 2.16 = 10.44</i>	per sq. ft.	<i>216</i>	<i>Basement Dr = 4.5</i>	<i>15.12</i>	<i>51.84</i>	<i>66.96</i>
5370	0.41	Lath	Per Piece					
6760	0.36	Tyvek (includes tape)	per sq. ft.					
3010	0.67	Wall Plugs <i>0 + 40 = 40</i>	each	<i>40</i>	<i>above windows</i>	<i>26.80</i>	<i>26.00</i>	<i>52.80</i>
3180	14.30	Metal Damming-heat source <i>1 + 2</i>	per 10 ft unit	<i>1</i>	<i>exhaust fan</i>	<i>14.30</i>	<i>4.05</i>	<i>18.35</i>

ACCESSES:

SEQ. NO.	Mat'l Rate	WORK ITEM	Unit Measure	Add		Reason for Change	Mat'l \$	Labor	Total
				QTY. Mat'l	QTY. Mat'l				
3050	11.15	Attic Access Weatherstrip <i>(includes consumables)</i>	7 ft. piece						
3060	13.89	Attic Access lid (3/4 plywood) <i>(includes consumables)</i>	1/4 sheet						
3030	0.00	Attic Access (new hole) (labor only)							
3040	15.54	Box around attic access <i>(includes consumables)</i>	1"x12"x8'						
3080	0.58	Attic access insulation R19 (6"x16") <i>(includes consumables)</i>	per sq. ft.						
3090	0.48	Attic access insulation (6"x23") <i>(includes consumables)</i>	per sq. ft.						
6600	4.30	Butt hinges 2"	each						
6640	5.46	Barrell bolt	each						

VENTS:

SEQ. NO.	Mat'l Rate	WORK ITEM	Unit Measure	Add		Reason for Change	Mat'l \$	Labor	Total
				QTY. Mat'l	QTY. Mat'l				
3100	25.33	Roof Vent-Metal (includes 1 tube black jack) <i>(includes consumables)</i>	each						
3120	38.79	Gable vents 12"x12" (w/8" brick of mold) <i>(includes consumables)</i>	each						
3130	29.81	Gable vent 12"x18" (w/outside attic access) <i>(includes consumables)</i>	each						
3140	3.43	Soffitt vents 4"x12" <i>(includes consumables)</i>	each						
3160	2.98	Soffitt vent chutes <i>(includes consumables)</i>	each						
3150	5.99	Black Jack	per tube						
6270	35.63	Cap Chimney (includes 15' metal damming & 1 tube of High-Temp Caulk)	each						

DOORS:

SEQ. NO.	Mat'l Rate	WORK ITEM	Unit Measure	Add		Reason for Change	Mat'l \$	Labor	Total
				QTY. Mat'l	QTY. Mat'l				
6010	29.11	Weatherstrip w/o carrier <i>(includes consumables)</i>	17 ft set						
6020	30.72	Weatherstrip with carrier <i>(includes consumables)</i>	17 ft set						
6050	8.08	Sweep-Triple <i>(includes consumables)</i>	each						
6090	25.76	Threshold-bumper, metal <i>(includes consumables)</i>	each						
6530	231.66	Door-steel pre hung w/window <i>(includes hinges & jam)</i>	each						
6540	193.76	Door-steel pre hung w/o window <i>(includes hinges & jam)</i>	each						
8722	Invoice Req.	Transfer Grille	each						
7150	1.11	Door window/casing <i>(includes consumables)</i>	per foot						
6630	5.37	Striker plate (standard) <i>(includes consumables)</i>	each						
6710	33.40	Lockset-keyed (exterior)	each						
6290	31.75	Deadbolt	each						
6730	45.68	Modernization kit (Big One)	each						

MATERIALS NOT INCLUDED ABOVE--NEED TO INCLUDE DETAILED DESCRIPTION AND ATTACH INVOICE

SEQ. NO.	Mat'l Rate	WORK ITEM	Unit Measure	Add Sub.		Reason for Change	Mat'l \$	Labor	Total
				QTY. Mat'l	QTY. Mat'l				
2950	.48	Sidewall Insulation Cellulose Tubed		132		in between Floors	63.36	128.04	191.40
2950		mold & moisture (H+S)	no.	3		To clean mold around windows	-	97.20	97.20

	(Office Use Only)		
	MAT'L	LABOR	TOTAL
CHANGE ORDER TOTAL	249.17	341.63	590.80
INITIAL EST. TOTAL COST	1,436.14	2,106.19	3,542.33
TOTAL COST/INVOICE OF WZN	1,685.31	2,447.82	4,133.13

Change Order Processed by: A.O.
 Date Processed: 9/10/13

The Contractor agrees to perform the work in accordance with the State Weatherization Standards. This addendum is not effective until approved by New Opportunities, Inc. and when signed by weatherization evaluator, weatherization inspector, and energy director.

New Opportunities, Inc.
 [Signature]
 Evaluator's Signature
9/5/13
 Date
 [Signature]
 Inspector's Signature
9/5/13
 Date
 [Signature]
 Energy Director's Signature
9/5/13
 Date

Weatherization Contractor
 [Signature]
 Contractor's Signature (Owner)
 [Signature]
 Company Name
9-5-13
 Date

Wzn Staff Initials	
Lead Packet	[Signature]
LSWP Pictures	[Signature]
Release to Work	[Signature]